

Projected Build Schedule – Tasks by Day

- Day 1***
- Build exterior and interior walls in warehouse
 - Set floor joists and lay floor decking
 - Sheath wall panels
 - Install exterior and interior walls
 - Install front porch deck, columns, and beams
- Day 2**
- Plumb walls and install deadwood
 - Install exterior doors and security doors
 - Prep and install roof trusses
 - Install windows and trim packages
 - Install exterior trim and begin siding
 - Build side porch and stairs
- Day 3**
- Deck and felt roof
 - Install interior framing – wind bracing and attic stairs
 - Install sub-fascia and drip edge
 - Continue siding
- Day 4**
- Shingle roof
 - Insulate walls and ceiling
 - Finish siding and begin caulking
 - Begin painting exterior
 - Install porch handrails
- Day 5**
- Finish shingling roof
 - Install interior doors
 - Continue exterior painting and begin interior painting
 - Begin soffit and fascia
- Day 6**
- Continue exterior and interior painting
 - Install baseboard, window sills and miscellaneous interior trim
 - Install kitchen cabinets and countertops
 - Continue soffit and fascia
- Day 7**
- Touch up exterior painting and finish interior painting
 - Finish soffit and fascia
 - Install doorknobs and bathroom hardware
- Day 8**
- Clean house interior
 - Touch up interior painting
 - Complete miscellaneous items
 - Rake and clear lot
 - Landscape
 - DEDICATE NEW HOME!

** All Day 1 volunteers meet at the Atlanta Habitat for Humanity warehouse. All other build days begin at the construction site.*